

Check List for the Execution of MCA

Indicator from Rinstrum, Serial No. : _____

Proceed with the Initial Verification Procedure only if Rinstrum Indicator is in use and fill the below table accordingly.

What to be checked	True? Yes / No
Copies of the Standard DIN EN 45501:2015 and Directive 2014/31/EU present.	
Is the MCA executed according to the National laws and Guidelines in the Country of Installation?	
Visual inspection of the scale in accordance with the MCA Procedure X00A-803, issue 1. OK.	
Scale is according to 2014/31/EU. Documentation on hand / with the product	
If printer is connected, the printout is checked and ok	
Type Approval Certificate and Test Certificate for the Indicator at hand.	
Test certificate for the Load Cell at hand; a photocopy made.	
Calibrated weights in use, i.e. Calibration Certificates for the weights present. Certificates of Delta-weights must be sent once a year.	
Verification of Compatibility for Modules of Weighing Instruments X00A-805 successful.	
MCA Procedure X00A-803 followed.	
Verification Tests X00A-804 implemented.	
Test Report for the Verification Tests X00A-822 filled and assessed.	
Rinstrum Destructible Labels stuck on the junction box and the load cell connection in the Indicator as well as on two screws of the Indicator casing to safeguard warranty; photos made.	
Rinstrum Certification and Trade Label stuck on weighing Instrument; sealed with the Rinstrum Destructible Labels; photos made.	
<p>Application for the Declaration of Conformity sent to Rinstrum Euope GmbH: Per Email (verification@rinstrum.com) as PDF-files</p> <ul style="list-style-type: none"> - Photocopies of the Test Certificate for the load cell, of the calibration certificates for the calibrated weight-sets mentioned in the test report, of the Verification of Compatibility for Modules of Weighing Instruments X00A-805 and of the Initial Verification Test Report X00A-822; Photo of the complete scale with standard weights on load receptor. - Photos of the Indicator with Rinstrum Certification and Trade Label on, sealed with Rinstrum Destructible Labels; - Photos of the load cell connection in the Indicator and of the Junction box sealed with Rinstrum Destructible Labels; - Photocopy of this Check List for the Execution of MCA - filled and signed. 	

Signed / Date :